

**COMMONWEALTH OF VIRGINIA
WATER WELL COMPLETION REPORT**

• BWCM No. _____

State Water Control Board
P. O. Box 11143
2111 North Hamilton St.
Richmond, Va. 23238

(Certification of Completion/County Permit)

Choclow Construction, Inc
P.O. Box 1142
Spotsylvania, Va
22553
786-4569

County/City Stafford

County/City Stamp

SWCB Permit _____
County Permit _____
Certification of inspecting official:
This well does _____ does not
meet code/low requirements.
S. _____
Date _____
For Office Use

• Virginia Plane Coordinates
_____ N
_____ E
Latitude & Longitude
_____ N
_____ W
• Topo. Map No. 183A
• Elevation _____ ft.
• Formation _____
• Lithology _____
• River Basin _____
• Province _____
• Type Logs D, L₂
• Cuttings N, A
• Water Analysis _____
• Aquifer Test _____

• Owner Timothy J. Ritter
• Well Designation or Number _____
Address 4526 Canary Ct.
Woodbridge, Va 22193
Phone 680-3449
• Drilling Contractor John L. Danielson, Jr., Inc.
Address 4616 Hood Drive
Fredericksburg, Virginia 22401
Phone (703) 898-6025

189-88-159 H. Riddick
Tax Map I.D. No. 27-59C-A-2
Subdivision _____
Section _____
Block _____
Lot 2-2
Class Well: I _____, IIA _____
IIB _____, IIIA _____, IIIB
IIIC _____, IIID _____, IIIE _____

WELL LOCATION: 1/2 (feet/miles) W (direction) of intersection of 648 + 627
and 50 (feet/miles) S (direction) of 648
(If possible please include map showing location marked)
Water rose 3 ft. in 30 min. @ time of installation
24" I.D. casing holds 23.5 gal. of water per foot.
Date started 12-2-88 • Date completed 12-2-88 Type rig Boring Rig

Approximate Drawdown 20 ft.

I. WELL DATA: New Reworked _____ Deepened _____

• Total depth 64 ft.
• Depth to bedrock _____ ft.
• Hole size (Also include reamed zones)
• 39 inches from 0 to _____ ft.
• 29 inches from 20 to 64 ft.
• _____ inches from _____ to _____ ft.
• Casing size (I.D.) and material
• 24 inches from 1 to 64 ft.
Material cement Concrete Casing
Wt. per foot _____ or wall thickness _____ in.
• _____ inches from _____ to _____ ft.
Material _____
Wt. per foot _____ or wall thickness _____ in.
• _____ inches from _____ to _____ ft.
Material _____
Wt. per foot _____ or wall thickness _____ in.
• Screen size and mesh for each zone (where applicable)
• _____ inches from _____ to _____ ft.
• Mesh size _____ Type _____
• _____ inches from _____ to _____ ft.
• Mesh size _____ Type _____
• _____ inches from _____ to _____ ft.
• Mesh size _____ Type _____
• _____ inches from _____ to _____ ft.
• Mesh size _____ Type _____
• Gravel pack
• From _____ to _____ ft.
• From _____ to _____ ft.
• Grout
• From _____ to _____ ft., Type _____
• From _____ to _____ ft., Type _____

2. WATER DATA • Water temperature _____ °F
• Static water level (unpumped level-measured) 35 ft.
• Stabilized measured pumping water level 55 ft.
Stabilized yield 2/3 gpm after _____ hour
Natural Flow: Yes _____ No flow rate _____ gpm
Comment on quality _____
3. WATER ZONES: From 35 To 45
From _____ To _____ From _____ To _____
From _____ To _____ From _____ To _____
4. USE DATA:
Type of use: Drinking Livestock Watering _____
Irrigation _____ Food processing _____ Household
Manufacturing _____ Fire safety _____ Cleaning _____
Recreation _____ Aesthetic _____ Cooling or heating _____
Injection _____ Other _____
• Type of facility: Domestic Public water supply _____
Public institution _____ Farm _____ Industry _____
Commercial _____ Other _____
5. PUMP DATA: Type _____ • Rated H.P. _____
• Intake depth _____ • Capacity _____ at _____ head
6. WELLHEAD: Typl. well seal _____
Pressure tank _____ gal. Loc. _____
Sample tap _____ Measurement port _____
Well vent _____ Pressure relief valve _____
Gate valve _____ Check valve (when required) _____
Electrical disconnect switch on power supply _____
7. DISINFECTION: Well disinfected _____ yes _____ no _____
Date _____ Disinfectant used _____
Amount _____ Hours used _____
8. ABANDONMENT (where applicable) • yes _____ no _____
Casing pulled yes _____ no _____ not applicable _____
Plugging grout From _____ to _____ material _____
Pump installation through Wilbur Jensen

Grouting, Gravel backfill
OVER

