

**COMMONWEALTH OF VIRGINIA
WATER WELL COMPLETION REPORT**

• BWCM No. _____

(Certification of Completion/County Permit)

Water Control Board
P.O. Box 11143
2971 North Hamilton St.
Richmond, Va. 23230

Richard Carpenter, Jr
655 Box 265
Fredericksburg, Va 22405

SWCB Permit _____
County Permit _____
Certification of inspecting official _____
This well does _____ does not _____
meet code/low requirements _____
S. _____
Date _____
For Office Use

County/City Stafford

County/City Stamp

371-3561
2361

• Virginia Plane Coordinates
N _____
E _____
Latitude & Longitude
N _____
W _____
• Topo Map No 1830
• Elevation _____ ft.
• Formation _____
• Lithology _____
• River Basin _____
• Province _____
• Type Logs D. L.
• Cuttings N. A.
• Water Analysis _____
• Aquifer Test _____

• Owner Pat & Louis Goodman
• Well Designation or Number _____
Address 1014 Knapp Highway
Fredericksburg, Va 22401
Phone 371-2491
• Drilling Contractor John L. Danielson, Jr., Inc.
Address 4616 Hood Drive
Fredericksburg, Virginia 22401
Phone (703) 898-6025

Tax Map I.D. No. ?
Subdivision _____
Section _____
Block _____
Lot _____
Class Well I _____ IIA _____
IIB _____ IIA _____ IIB
IIC _____ IID _____ IIE _____

WELL LOCATION: 3/4 mile/miles S direction of Intersection 726 + 655
and .9 mile/miles E (direction) of 655
(If possible please include map showing location marked)
water rose 4 ft. in 30 min. @ time of installation
24" I.D. casing holds 23.5 gal. of water per foot.
Date started 10-2-85 • Date completed 10-2-85 Type rig Boxing Rig

Approximate Drawdown 18 ft.

I. WELL DATA New Reworked _____ Deepened _____

• Total depth _____ ft. 49
• Depth to bedrock _____ ft.
• Hole size (Also include reamed zones)
• 39 inches from 0 to 30 ft.
• 29 inches from 20 to 49 ft.
• _____ inches from _____ to _____ ft.
• Casing size (I.D.) and material
• 24 inches from +1 to 49 ft.
Material Cement
Wt. per foot _____ or wall thickness _____ in.
• _____ inches from _____ to _____ ft.
Material _____
Wt. per foot _____ or wall thickness _____ in.
• _____ inches from _____ to _____ ft.
Material _____
Wt. per foot _____ or wall thickness _____ in.
• Screen size and mesh for each zone (where applicable)
• _____ inches from _____ to _____ ft.
• Mesh size _____ Type _____
• _____ inches from _____ to _____ ft.
• Mesh size _____ Type _____
• _____ inches from _____ to _____ ft.
• Mesh size _____ Type _____
• _____ inches from _____ to _____ ft.
• Mesh size _____ Type _____
• Gravel pack
• From _____ to _____ ft.
• From _____ to _____ ft.
• Grout
• From 0 to 20 ft. Type _____
• From _____ to _____ ft. Type _____

2. WATER DATA • Water temperature _____
• Static water level (unpumped level measured) 25
• Stabilized measured pumping water level 43
• Stabilized yield 3 gpm after _____
Natural Flow: Yes _____ No flow rate _____ gpm
Comment on quality _____
3. WATER ZONES: From 25 To 35
From _____ To _____ From _____ To _____
From _____ To _____ From _____ To _____
4. USE DATA:
Type of use Drinking Livestock Watering _____
Irrigation _____ Food processing _____ Household _____
Manufacturing _____ Fire safety _____ Cleaning _____
Recreation _____ Aesthetic _____ Cooling or heating _____
Injection _____ Other _____
• Type of facility: Domestic Public water supply _____
Public institution _____ Farm _____ Industry _____
Commercial _____ Other _____
5. PUMP DATA: Type _____ • Rated HP _____
• Intake depth _____ • Capacity _____ at _____ head
6. WELLHEAD: Type well seal _____
Pressure tank _____ gal. Loc. _____
Sample tap _____ Measurement port _____
Well vent _____ Pressure relief valve _____
Gate valve _____ Check valve (when required) _____
Electrical disconnect switch on power supply _____
7. DISINFECTION: Well disinfected _____ yes _____ no _____
Date _____ Disinfectant used _____
Amount _____ Hours used _____
8. ABANDONMENT (where applicable) • yes _____ no _____
Casing pulled yes _____ no _____ not applicable _____
Plugging grout From _____ to _____ material _____
Pump installation through Richard Carpenter

Pat Goodman
Contractor

