

COMMONWEALTH OF VIRGINIA
UNIFORM WATER WELL COMPLETION REPORT

Owner: Bison Builders, Inc.

Address: 5019 A Backlick Rd.

Annandale, VA 22003

Phone: (540) 786-5418

Location: Patomac Creek Estates, Lot 3

Well Classification: IIIA _____ IIIB IIIC _____ IV _____

Tax Map ID 48A-2-3

VDH Permit SWP-98-379

WVCB Permit _____

WVCB ID _____

County Stafford

* Well Data *

General Information:

Drilling Method Rotary Date Completed 10-13-99 Total Depth of Well 245 ft.

Depth to Bedrock _____ Yield 50 (GPM) Length of Test 4 hours

Static Water Level flowing Stabilized Water Level _____ Natural Flow (rate) _____

Well disinfected Yes Disinfectant Used chlorine Amount Used 50 PPM

Casing:

From +1 to 215 From 215 to 235 From _____ to _____

Size 4 1/2" Mat'l PVC Size 2" Mat'l Galv. Size _____ Mat'l _____

~~Weight~~/Schedule 40 ~~Weight~~/Schedule 40 Weight/Schedule _____

Gravel Pack:

From _____ to _____ From _____ to _____ From _____ to _____

Grout:

From 0 to 50 From 50 to 215 From 215 to 245

Bore Hole Size 8" Bore Hole Size 7" Bore Hole Size 3-7/8"

Type Benseal Type _____ Type _____

Method Pressure Method _____ Method _____

Water Zones or Screened Intervals:

From 235 to 245 From _____ to _____ From _____ to _____

Mesh Size 15 Diam. 2" Mesh Size _____ Diam. _____ Mesh Size _____ Diam. _____

From _____ to _____ From _____ to _____ From _____ to _____

Mesh Size _____ Diam. _____ Mesh Size _____ Diam. _____ Mesh Size _____ Diam. _____

* Use Data *

Private Well: Domestic XXXXX Agricultural _____ Industrial _____ Monitoring _____

Public Well: Community _____ Non-Community _____

