

**COMMONWEALTH OF VIRGINIA
WATER WELL COMPLETION REPORT**

• BWCM No. _____

State Water Control Board
P.O. Box 11143
201 North Hamilton St.
Richmond, Va. 23230

(Certification of Completion/County Permit)

Contractor Dick Colman
Colman Homes
P.O. Box 5313
Salisbury, Va. 22407
371-8360

County/City Stafford

County/City Stamp

• Virginia Plane Coordinates

N _____
E _____
Latitude & Longitude _____
N _____
W _____

• Topo. Map No. 182C
• Elevation _____ ft.
• Formation _____
• Lithology _____
• River Basin _____
• Province _____
• Type Logs D. L.
• Cuttings N. A.
• Water Analysis _____
• Aquifer Test _____

• Owner Gordon Carter
• Well Designation or Number _____
Address Route 4 Box 2747
Fredericksburg, Va 22405
Phone _____
• Drilling Contractor John L. Danielson, Jr., Inc.
Address 4616 Hood Drive
Fredericksburg, Virginia 22401
Phone (703) 898-6025

SWCB Permit _____
County Permit _____
Certification of inspecting official:
This well does _____ does not
meet code/low requirements.
S. _____
Date _____
For Office Use

SD-85-10 2-25-85
P. Bechler
Tax Map I.D. No. 60-72 F
Subdivision _____
Section _____
Block _____
Lot _____
Class Well I _____, IIA _____
IIB _____, IIIA _____, IIIB
IIC _____, IIID _____, IIIE _____

WELL LOCATION: 1/2 (feet/mile) South direction of intersection of #690 & 602
and 4/10 (feet/mile) East direction of #602 (off #218)
(If possible please include map showing location marked)
Water rose 2 ft. in 30 min. @ time of installation
24" I.D. casing holds 23.5 gal. of water per foot.
Date started 1/30/86 • Date completed 1/30/86 Type rig Boring Rig

Approximate Drawdown 25 ft.

WELL DATA: New Reworked _____ Deepened _____

• Total depth _____ ft.
• Depth to bedrock _____ ft.
• Hole size (Also include reamed zones)
• 39 inches from 0 to 20 ft.
• 29 inches from 20 to 80 ft.
• _____ inches from _____ to _____ ft.
• Casing size (I.D.) and material
• 24 inches from 1 to 80 ft.
Material concrete casing
Wt. per foot _____ or wall thickness _____ in.
• _____ inches from _____ to _____ ft.
Material _____
Wt. per foot _____ or wall thickness _____ in.
• _____ inches from _____ to _____ ft.
Material _____
Wt. per foot _____ or wall thickness _____ in.
• Screen size and mesh for each zone (where applicable)
• _____ inches from _____ to _____ ft.
• Mesh size _____ Type _____
• _____ inches from _____ to _____ ft.
• Mesh size _____ Type _____
• _____ inches from _____ to _____ ft.
• Mesh size _____ Type _____
• _____ inches from _____ to _____ ft.
• Mesh size _____ Type _____
• Gravel pack
• From _____ to _____ ft.
• From _____ to _____ ft.
• Grout
• From _____ to _____ ft. Type _____
• From _____ to _____ ft. Type _____

2. WATER DATA • Water temperature _____
• Static water level (unpumped level measured) 25
• Stabilized measured pumping water level 50
• Stabilized yield approx 2 gpm @ time of installation
Natural Flow: Yes _____ No _____ Flow rate _____ gpm
Comment on quality _____
3. WATER ZONES: From 25 to 55
From _____ To _____ From _____ To _____
From _____ To _____ From _____ To _____
4. USE DATA:
Type of use: Drinking Livestock Watering _____
Irrigation _____ Food processing _____ Household _____
Manufacturing _____ Fire safety _____ Cleaning _____
Recreation _____ Aesthetic _____ Cooling or heating _____
Injection _____ Other _____
• Type of facility: Domestic Public water supply _____
Public institution _____ Farm _____ Industry _____
Commercial _____ Other _____
5. PUMP DATA: Type _____ Rated H.P. _____
• Intake depth _____ Capacity _____ at _____ head _____
6. WELLHEAD: Type well seal _____
Pressure tank _____ gal., Loc. _____
Sample tap _____ Measurement port _____
Well vent _____ Pressure relief valve _____
Gate valve _____ Check valve (when required) _____
Electrical disconnect switch on power supply _____
7. DISINFECTION: Well disinfected _____ yes _____ no _____
Date _____ Disinfectant used _____
Amount _____ Hours used _____
8. ABANDONMENT (where applicable) • yes _____ no _____
Casing pulled yes _____ no _____ not applicable _____
Plugging grout From _____ to _____ material _____
Pump installation through Colman Homes

Drouting &
OVER

